BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing energy efficient LED Street lights control switches and wires around Ward No 4
2	Estimate cost / amount	Rs.25.00 Lakhs
3	Name Of Contractor	M/S Vinay Enterprises
4	Amount of Contractor	Rs.1297865/-
5	Agreement No.	BBMP/EE/YNK.D/EPMT-05/WO/000079/21-22, Dt:22.12.2021
6	No. and date Under which the work order has been issued	BBMP/EE/YNK.D/EPMT-05/AG/000045/21-22, Dt:22.12.2021
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension	19.03.2022
9	Date of receipt of application in the sub-division office	19.03.2022
10	Extension granted if any	YES
	1. From	21.03.2022
	2. To	22.04.2022
11	Work Carriedout by the contractor during the original period stipulated in contract	70%
12	Work carried out during the first period of extension	30%
13	Work carried out during And extension	100%
14	Time now applied for	30 Days
15	Date of recommending time limit applied	30 Days
16	Wheather the original application of contractor is enclosed	YES
17	Balance work remaining to be done	YES

18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	YES
21	Report by Asst. Executive engineer	Civil work like White topping work & foot path upgradation work in progress Due to this Electrical work is pending hence requesting EOT.
22	Recommendation of executive engieer	As per AEE reports EOT approved

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone